

B—INFOHUB BRIDGE v1.1

Briggs & Stratton GC-1032 -> Home Assistant

2026-10 bbensten

CONTROLLER: SLAVE 10 9600 8E1

measured on the unit, NOT the genmon default of 1 / 19200

J1 12V DC ONLY - NEVER 24VAC

J2 to ABC controller: A and B only (harness GND lands on J1).

Swap A/B if the bus stays silent - It cannot damage anything.

J3 to InfoHub: +12V (fused by F2, 2A), GND, A, B

F1 1.1A feeds the bridge, F2 2A the InfoHub, F3 0.5A the fan - separate

on purpose: no single fault takes the telemetry down.

PORT A (U3) controller IO17 DI / IO16 RO / IO4 DE+RE

PORT B (U4) InfoHub IO22 DI / IO23 RO / IO21 DE+RE

JP1/JP2 = 120R termination. LEAVE OFF unless you see CRC errors:

9600 baud proved reliable UNTERMINATED, 368/368 reads, 2026-08-31.

ESP32-WROOM-32E, Flt ~32UE + U.FL pigtail for a remote antenna.

J5 FAN 12V 0.5A PWM (IO32). J6 PRDG: first flash only, then OTA.